BOARD OF DIRECTORS

DON SPAGNOLO

DATE: JUNE 16, 2010



WATERLINE INTERTIE PROJECT UPDATE

ITEM

TO:

FROM:

Mike Nunley of AECOM Engineering re Waterline Intertie project status [NO ACTION REQUESTED].

BACKGROUND

Mike Nunley is scheduled to summarize the attached report.

RECOMMENDATION

Staff recommends that your Honorable Board receive the presentation and ask questions as appropriate.

ATTACHMENTS

June 16, 2010 WIP Design Phase Status Report



AECOM 1194 Pacific Street Suite 204 San Luis Obispo, CA 93402 www.aecom.com

Memorandum

То	Don Spagnolo, General Manager – NCSD	Page 1
	Peter Sevcik, Jon Hanlon, Josh Reynolds, Jim Froeliche	er, Eileen Shields,
CC	Kirk Gonzalez	
Subject	Waterline Intertie Project - Design Phase Status Report	t
From	Michael K. Nunley, AECOM	
Date	June 16, 2010	

The Project Team has completed the following work items this month:

- 1. AECOM continued work toward the Bid Package #4 (Pump Station, Reservoir, and Chloramination Systems) 90% submittal for submittion on June 18.
- Wallace Group, Hamner-Jewell and Associates (HJA), District staff and AECOM have completed drafting the application to the County, public lot map, and supporting documentation for creation of a Public Lot for the booster pump station and reservoir site. HJA is working with the current land owner to receive their signature on the application prior to submittal of the application package to the County.
- 3. HJA obtained a copy of the lease agreement for the Troesh surface mining on the Biorn property in the Santa Maria River. The project team has been reviewing this lease agreement and the County mining permit and is continuing discussions to determine appropriate protection of the pipeline from future mining.
- AECOM attended the "All Hands" meeting for the Project on June 10th.

Schedule

The Project Schedule is attached.

Budget Status

As shown on the attached Design Budget and Invoice Summary, our fee earned is slightly ahead of the work completed under Task 3.

Yours Sincerely,

Midle K. Andry Michael K. Nunley, PE

Nipamo CSD Waterline Intertie Project Project Budget

Item	Description	Budgeted Amount May 2008 PER	Updated Amount 17-Mar-09	Updated Amount 22-Apr-09 Concept Design Report	Updated Amount Dec-09 60% Design Plans
1	Mobilization	\$580,000	\$580.000	S607.000	\$706,800
2	Blosser Extension (18-In)	\$1,247,000	\$1,247,000	\$1,129,000	\$1,146,800
	Pump Station No. 1 turnout & meter (Blosser Rd)	\$61,000	\$61,000	\$158,000	\$166,400
3					
4	River Crossing (24-in HDO & levee jack & bore)	\$6,135,000	\$5,135,000	\$5,462,500 \$400,000	\$5,414,200 \$399,500
5	24-in Pipeline to Joshua	\$656,000	\$656,000		
6	Reservoir (0.5-MG)	\$1,361,000	\$1,361,000	\$1,365,000	\$1,364,700
7	Pump Station No. 2	\$603.000	\$603,000	\$1,572,500	\$1,512,300
8	Pressure Regulators (200 homes)	\$30,000	-		-
9	Pressure Reducing Valve Stations	\$18,000	\$72,000	\$243,000	\$290,100
10	Chloramination (Joshua & 5 wellheads)	\$707,000	\$707,000	\$739,500	\$739,200
11	Upgrade Southland to 12-in	\$799,500 (1)	\$780.000 (7)	\$849,000	\$828,900
12	Upgrade Frontage to 12-in	\$1,101,300 (1)	\$880,000 (7)	\$957,000	\$958,600
13	Upgrade Orchard to 12-in	\$509,000	\$1,040,000 (8)	\$1,103,500	\$1,200,800
14	Upgrade Division to 10-in between Allegre and Meridian (6)	\$53,000	-	-	
15	Oakglen Avenue 12-in main (5)	-	\$420,000	\$457,000	\$472,600
16	Darby Lone 12-in main (5)	-	\$100,000	\$153,000	\$114,100
17	HWY 101 Bore & Jack (5)	-	\$132,000	\$241,000	\$228,700
18	Isolation Valves (5)	-	\$12,000	\$12,000	\$12,000
19	Pump Station All Weather Access Road	-	-	\$128,000	\$127,500
20	Pipe Cleaning Launch Station Stub Out (Blosser Rd)	-	-	-	\$20,400 (13)
	Construction Subtotal	\$13,860,800	\$14,786,000	\$15,577,000	\$15,705,600
21	Contingency	\$3 643.000	\$3,695,500 (9)	\$3,115,400 (11)	\$3,141,120
	Construction Subtotal + Contingency	\$17,503,800	\$18,482,500	\$18,692,400	\$18,846,720
22	Property Allowance	not included (4)	not included (4)	\$500,000 (4)	\$278,964 (4) (14)
	Design-Phase Engineering	POR INCAUDED 141	PAX (00/2009 (4)	\$350,050 (4)	\$£10,304 [41114]
44		-	\$744,993	\$744,993	\$744 993
	Original Agreement (July 2008)	-		\$132,798	\$132,798
_	Budget Revision 1 - Pressure Reduction	-	\$132,798		
_	Budget Revision 2 - Biological Survey for HDD	-	\$4,050	\$4,050	\$4,050
_	Budget Revision 3 - Modeling for GSW/Woodtands Turnouts	-	\$8,380	\$8,380	\$8,380
_	Budget Revision 4 - Additional Survey Services		\$9,900	\$9,900	000,02
	Budget Revision 5 - Utility Investigation (Potholing)	L	-	-	\$8,883
_	Budget Revision 6 - Additional Property Research	_	-	-	\$805
_	Budget Revision 7 - PG&E Savings by Design support		-	-	\$4,164
	Budget Revision 8 - 50% Design Budget Update		-	-	\$140,872
24	Office Engineering during construction	and the second second second	\$175,837	\$175,837	\$175,837
25	Estimated Construction Management (3)	\$2,428,000 (2)	\$1,507,170 (10)	\$1,507,170 (10)	\$1,507,170 (10)
	Permitting Fees To Date	-	\$1,573	\$1,573	\$6,173
27	Non-Final Design Funds Spent To Date	not included	not included	\$1,402,879 (12)	\$1,705,009 (12)(16)
28	Estimated Other Costs (Assessment, etc)	not included	not included	\$415,420 (12)	\$300,000 (12)(16)
29	Public Outreach	not included	not included	not included	\$76,000 (15)(17)
-	WATERLINE PROJECT TOTAL (Rounded to 1000)	\$19,932,000 (4)	\$21,068,000	\$23,596,000	\$23,951,000
A	Frontage Road Sewer Replacement	-	-	\$1,239,500 (A)	\$1,725.932 (AXBXC
B	Server Contingency			\$247,900 (A)	\$259,040 (A)(D)
	FRONTAGE RD SEWER TOTAL (Rounded to 1000)			\$1,488,000 (A)	\$1,985,000 (A)(C)

ENR CCI: March 2008 = 8109

Enk CCI, March 2009 = 8109 (1) Costs are from the December 2007 Water and Sewer Master Plan (Cannon), (2) Engineering and Construction Management were originally presented as a "turp sum" amount (3) Includes material testing, construction staking, and environmental monitoring (4) Estimate only. Properly allowance not included prior to April 2009 estimate.

(4) Estimate only. Property anowance not included prior to April 2009 estimate.
(5) These work items were added to relieve high pressures on Mean as an alternative to service pressure regulating valves (See Tech Merno 9). One PRV station at Maria Vista was required initially. Four are recommended for revised project. This was design Budget Revision #1.
(6) Based on review of record drawings, this pipeline is already a 10-in main
(7) Initial estimate incorporated Master Plan project costs. Revised estimate includes higher unit costs to reflect paving 1 traffic lane, per County standards
(8) Updated unit costs include higher costs to reflect paving 1 traffic lane, per County standards
(9) Contingency was modified to 25% which is more appropriate for conceptide design phase.
(10) To be provided VGM team - Has not been revised to reflect additional work for construction management of Oakglen, Darby, and Orchard extensions.

(10) Tools partners was modified to 20% which is more appropriate for 30% design phase.
 (12) Estimate provided by District staff.
 (13) Item added during 50% design for potential future pipe cleaning launch station. Cost for potential future receiving station was added to line item #7 (pump station).
 (14) Reduced at 129/2008 Board Meeting.
 (15) Added to January 2010 cost opinon per District

(16) Estimate updated by District staff 4/21/10,
 (17) Updated based on Board action on 3/24/10,

(1) provide based of ball administration to solving. In an inducted = Item was not included in previous <u>construction</u> cost opinions, but was added to provide a complete assessment of anticipated <u>project</u> costs. (A) Frontage Road Server to be Part of Bid Package PZ. but to be paid for out of funds separate from the Supplemental Water Project (B) Includes 1100 LF of 24-th server and manholes from Southand Street to WWTP Lft Station, which was not previously included in project scope.

(C) Construction cost opinion has been updated based on Draft Final Plans and Specifications for Waterline Intente Project Bid Package #2 (April 2010) (D) Contingency has been adjusted to 15%.

Wildows CSD (1998):1996.75 Western Interior Starts Propert Desployheas 2004 - Propert Management/Report and Bulget and Schedul/Desployhead Jow 2013 Au

10

Copy of document found at www.NoNewWipTax.com

Date Printed: 6/16/2010

Project Budget Summary

Engineering Services for NCSD - SWP Design	Nipomo CSD				5/26/2010
	Total Budget	Amount Previously Invoiced	Current Invoice Amount	% of Budget Earned to date	
Task Group 1 - Concept Design Report	\$441,553.65	\$438,253.39	\$1,851.22	100%	100%
Task Group 2 - Permitting	\$38,545.92	\$31,679.73	\$0.00	82%	92%
Task Group 3 - Construction Documents	\$442,933.43	\$434,794.38	\$8,020.51	100%	92%
Task Group 4 - Project Management	\$82,869.68	\$59,045.24	\$0.00	71%	71%
Task Group 5 - Assistance During Bids	\$48,942.36	\$0.00	\$0.00	0%	0%
Task Group 6 - Office Engineering During Construction (5 Bid Packages)	\$175,836.96	\$2,431.46	\$0.00	1%	1%
Total	\$1,230,682.00	\$966,204.20	\$9,871.73	79%	77%

	Amount	Current	Total Permitting
	Previously Invoiced	Invoice Amount	Fees to date
Permitting Fees	\$6,573.01	\$0.00	\$6,573.01

5/28/2010

	e: Wed 6/16/10					SD WATERLINE INTERTIE PROJECT - Wed 6/16/10
0	Task Name	Duration	Start	Feish	2004 Q4	10P 1, 2005 (GY + 2006 (GY - 2006 (GY - 2006 (GY - 2016
4	Kickoff meeting	1 day	Wed 7/16/08	Wed 7/16/08	0	∧1/m
~	Right of Entry Agreements and Coordination	63 days	Thu 7/17/08	Mon 10/13/08	1.1.1.1	V) 32
~	Permitting and Approvals for Field Work at River	67 days	Thu 7/17/08	Fn 10/17/08	1717	
~	Concept Design Report	234 days	Thu 7/17/08	Tue 6/9/09	4	
1	101 - Geolechnical Report for HDD Technical Memorandum	2.5 mons	Tue 11/18/08	Mon 1/26/09	11	
~	102 - Project Bidding Strategy Technical Memorandum	1,15 mons	Mon 10/20/08	Wed 11/19/08		
~	103 - Pipeline Alignment Technical Memorandum	102 days	Mon 10/13/08	Tue 3/3/09		
-	104 - Pump Station Design Technical Memorandum	2.45 mons	Tue 12/23/08	Mon 3/16/09	-	1223
~	105 - Reservoir Design Technical Memorandum	2.45 mons	Tue 12/23/08	Man 3/16/09	11	units and the second seco
1	106 - Permitting Stralegy Technical Memorandum	5.25 mons	Mon 1/12/09	Fn 6/5/09		
-C	107 - Chloramination Systems Technical Memorandum	1.4 mons	Mon 10/13/08	and the second se		
12	105 - Back-up Power, Controls, and Instrumentation Technical Memor	1 mon	Tue 2/17/09	Mon 3/16/09		
1	109 - Pressure Reduction Study	1 mon	Thu 7/17/08	Wed 8/13/08	7/17	
12	110 - Survey and Base Map (by Wallace Group)	4,7 mons	Tue 9/2/08	Fri 1/9/09		
-2	111 - Geotechnical Report (by Fugro)	3 mons	Mon 10/20/08	Fri 1/9/09	4	1022
12	112 - Draft Concept Report	1 day	Tue 3/31/09		11 1	
1	113 Review and Finalize Concept Design Report	1 mon	Wed 4/1/09	Tue 4/28/09	11	
V	113 Review and Finalize Concept Design Report 114 - Narralive Report	1 mon	Wed 5/13/09	Tue 6/9/09	141	
1.1				and the second se	-	
	Construction Plans and Specifications	540 days	Wed 4/29/09	Tue 5/24/11	-	
	Bid Package 1 - HDD	10 mons	Wed 4/29/09	Tue 2/2/10		
~	60% Submittal	1 day	Wed 5/10/09	Wed 5/10/09	TE	
~	Peer Review	2 whis	Thu 6/11/09	Wed 6/24/09		en 201 en 201
~	Districi Review	1 wk	Thu 6/25/09			402 7 m
128	90% Submittal (Tied to Pregualification of Contractors)	1 day	Fri 2/18/11	Fri 2/18/11		[2] : : : : : : : : : : : : : : : : : : :
	Peer Review	4 wks	Mon 2/21/11	Fri 3/18/11		221 💆 311
1	District Review	2 wks	Mon 3/21/11	Fri 4/1/11		
23	Draft Final Submittal (as needed)	1 day	Mon 4/18/11	and a second	and the	
	District & CM Team Review	3 wks	Tue 4/19/11	Mari 5/9/11	1.1	
	Final Submittal	1 day	Tue 5/24/11			1월 월국의 그는 김 씨가에 제공한 것을 가면 것을 잘 하는 것을 다 가지 않는 것을 가지 않는 것을 수 없는 것을 수 있는 것을 수 있다. 것을 수 있다. 것을 것을 하는 것을 수 있다. 것을 것을 수 있다. 것을 수 있다. 것을 수 있다. 것을 것을 것을 수 있다. 것을 수 있다. 것을 것을 것을 것을 수 있다. 것을 것을 것을 것을 수 있다. 것을 것을 것을 것을 수 있다. 것을 수 있다. 것을 수 있다. 것을 것을 것을 것을 수 있다. 것을 것을 것을 수 있다. 것을 수 있다. 것을 것을 것을 것을 것을 수 있다. 것을 것을 것을 수 있다. 것을 수 있다. 것을
	Bid Package 2 - NCSD System Pipeline Improvements	8.25 mons	Wed 4/29/09			
~	60% Submittal	1 day	Wed 7/22/09			++- / ***
1	Peer Review	2 wks	Thu 7/23/09			703 🕹 64
~~	District Review	1 wk	Thu 6/6/09			14"2212
2	90% Submittal	1 day	Wed 10/7/09		44	
2	Peer Review District Review	4 wks 2 wks	Thu 10/8/09 Thu 11/5/09			
1	Draft Final Submittal	1 day	Fri 4/30/10			
-	District & CM Team Review	1 day 5 wks	Mon 5/3/10	Fri 6/4/10	_	l l l l l l l l l l l l l l l l l l l
13	Final Submittal	1 day	Mon 7/12/10			
-		111 Lamon III Printer	Wed 4/29/09		_	110
6	Bid Package 3 - Blosser Road Water Main and Flow Meter	6,75 mons				
Ľ	60% Submittal Peet Review	1 day	Wed 7/8/09	12-7-5-01-5-5-5-5-		
r.	Peer Review District Review	2 wks 1 wk	Thu 7/8/09 Thu 7/23/09	and the second sec		m as/mi
K	90% Meter & FCV Vault Plans	1 day	Mon 2/1/10			
ľ	District Review	2 wks	Tue 2/2/10	A 10 C 10	-	20 22 2015
-	City Review	2 wks	Tue 2/16/10			21 21 21 21 21 21 21 21 21 21 21 21 21 2
1	90% Submittal	1 day	Fri 3/12/10		++	1 + + + + + + + + + + + + + + + + + + +
ľ	Peer Review	4 wks	Mon 3/15/10		-	
-	District Review	7 WKS	Mon 4/12/10	Fri 5/28/10		
	Draft Final Submittal (as needed)	1 day	Mon 6/28/10	and shared strength in the strength of		
-	District & CM Team Review	3 wks	Tue 6/29/10			42/2/779
123	Present or AM Legilli Methoda	-2 WKS	i de dizaria	worn milwito		
	Task Miestana		Roled	Up Tesk		Robert Up Baseline Spin Project Summary C
ect Wat E	Decign Scheitulle Progress Baselline Maniform	0		Up Miestone		Roled Up Baseline Milestone O Baseline Spili Group By Summary
	Baselne Summary		- Dates	ne Summary		Roted Up Progress Enternal Tasts Deadline &

Copy of document found at www.NoNewWipTax.com

	a: Wed 6/16/10					RLINE INTERTIE PROJECT - Wed 6/16/10					
0	Task Name	Dumlion	Sian		054 (Dr 3, 20 1 Juli Juli Aure	Gri 4 2008 Gri 1 2009 Gri 2 2008 Gri 3 2009 Gri 4 2009 Ort Nov Oec Jan Peb Mar Agr May Jun Al (Aug Seg Oct New 7	Opr 1, 2010 Or 2, 2010 Opr 3, 2010 Opr Ser Jake Feb Mar, Apr May Jam, 34 (Ava Sep, Oct 7/20	12010 Qp 1, 2011 Nor Dec Lan Feb Mar	Or 2 2011 Or 3 2011	Oct A 2011 Or 1, 2012 Or 2, 2 Oct Nov Dec Jan Feb Mar Apr Mar	12 07 3 2012
1 13	Final Submittal	1 day	Fn 7/30/10	Fn 7/30/10			¥ 7/20				
1 3	Bid Package 4 - Pump Station, Reservoir, and Chloramination Sys	9 mons	Wed 4/29/09	Tue 1/5/10		4/29 2					
1	60% Submittal	1 day	Wed 8/19/09	Wed 9/2/09		0 10 10		1.1			
	Peer Review	2 wks	Wed 9/2/09	Wed 9/16/09		\$114 TE		A			
5 W	District Review	1 wit	Wed 9/16/09	Wed 9/23/09		M16 23/22					1
	90% Submittal	1 day	Fri 6/18/10	Fri 6/18/10		0	5. 6/18				
6	Peer Review	4 wics	Mon 6/21/10	Fn 7/16/10			6/21 2 7/16				++++
5	District Revew	2 wks	Mon 7/19/10	Fn 7/30/10	++++		1119 2 1/30				
0 100	Oraft Final Submittal (as needed)	1 day	Thu 8/19/10	Thu 8/19/10	+++	0	6,8/13		1 1 1 1 1		
1	District & CM Team Review	3 wks	Fn 8/20/10	Thu 9/9/10	1 1 1 1 1		4/20 2 29		and the second s		
2 58	Final Submittal	1 day	Fn 10/1/10	Fri 10/1/10	1	0					
8	Permitting	297 days	Fri 1/9/09	Mon 3/1/10							
	End of EIR Public Review Period		Fri 1/9/09	Fri 1/9/09			and the second of the second o				
-Ľ		1 day		100 YO 100 Y							-
-Č-	Preparation of Administrative Final EIR/Responses to Comments	1.3 mons	Fri 1/9/09	Fri 2/13/09		10 mm 213		- Andrew Constant			
1.10	Receipt of Comments from District on Final EIR	1 day	Fri 2/27/09	Fri 2/27/09		e 222					I.I.I.I.I.I.I.I.I.I.I.I.I.I.I.I.I.I.I.
12	Completion of Final EIR	1 day	Fn 3/20/09	Fri 3/20/09		♦-323					
1	Completion of Findings of Fact	1 day	Mon 3/23/09	Mon 3/23/09		● M23					1.1.1
* ~	Public Hearings/EIR Certification	1.5 mons	Mon 3/23/09	Fri 5/1/09		3/23 2					
5 1	Complete and submit permit applications	8.7 mons	Wed 4/1/09	Mon 11/30/09		- ang	11/30				
	Coordinate with regulatory agencies	4.6 mons	Thu 10/1/09	Fn 2/5/10	111	101					
-	Acquire permits and incorporate in final design plans	16 days	Mon 2/8/10	Mon 3/1/10	111		20 2 3/1				
3	Financing	584 days	Wed 4/22/09	Mon 7/18/11			and the second s	- Indiana harris	1 - Smithally free fait		
						4/22	1/38				1 miles
	Negotiate MOU with SLO County and Partner Purveyors	333 days	Wod 4/22/09	Fri 7/30/10		4/22					- Andrewski
E State	Completion of Preliminary Assessment Engineer's Report	15 days	Mon 8/2/10	Fri 8/20/10			* • <u>•</u> •		that the head of		
	Mail Preliminary Notice to Property Owners	7 days	Mon 8/23/10	Tue 8/31/10		생생님 눈 옷 깨끗 걸 썰 운 다 아마니?	6/23 2 8/21				
	Hearings for Property Owners who request alternate Assessment	40 days	Mon 10/11/10	Fri 12/3/10				12/3			1 1 5
	Final Assessment Report	25 days	Mon 12/6/10	Fri 1/7/11				12/6 2 1/7			
	Adoption of Preliminary Bond Resolutions	25 days	Mon 1/10/11	Fri 2/11/11				N10 2/11			1100
5	Ballots mailed	5 days	Mon 2/14/11	Fri 2/18/11	-			2/14 2 2/14		the second s	
-1	45 Day Protest Period	33 days	Mon 2/21/11	Wed 4/6/11	+++			2/21		1	
-	Protest Hearing & Ballot Counting - County	4 days	Fri 4/8/11	Wed 4/13/11			a start and the second second		1 2413		
1 12			Thu 4/14/11	Thu 4/14/11				the second se	14 20/14		1
-	Resume Protest Hearing and Adoption of Bond Resolutions - County	1 day							A TRANSFER AND A DECIMAN		1.1.
	30 day Pre-Payment Period	22 days	Fri 4/15/11	Mon 5/16/11					13 <u>* 518</u>		1.1
	Sale of Bonds - County	45 days	Tue 5/17/11	Mon 7/18/11					8'17 2 7/15		
	Standard Bid-Construct Process for Underground/Storage Work	51 days	Fri 4/15/11	Fri 6/24/11		Contraction of the local sector of the local s	2				
	Solicit Bids	2.35 mons	Fri 4/15/11	Mon 6/20/11		Martin Contraction of the second			15.2 6/20		
-	Bid Package 3	5 wks	Fri 4/15/11	Thu 5/19/11					189		
1	Bid Package 2	5 wks	Fri 4/29/11	Thu 6/2/11	111				423		
0	Bid Package 4	6 wks	Fn 5/13/11	Thu 6/23/11					6/13		++++
1 200	Award Bids	1 day	Fri 6/24/11	Fri 6/24/11					-4/24		
2	Turnkey Design-Build Process for HDD Work	121 days	Fri 1/21/11	Fri 7/8/11	- and						
3					111						
	Pre-Qualify Contractors	11 wks	Fri 1/21/11	Thu 4/7/11				ULT antenna			A. A.
-	Solicil Bids	8 wks	Fn 4/15/11	Thu 6/9/11				121211	15 2 10		
	Award Bids	1 day	Fri 7/8/11	Fn 7/8/11		•			4,2/8		
6	Construction	600 days	Mon 2/22/10	Fri 6/8/12		Querta de la company					-
1	Retain Design Firm to Perform Engineering Services During Construct	5 wks	Mon 2/22/10	Fri 3/26/10			202				
-	Construct	12 mons	Mon 7/11/11	Fri 6/8/12			adan hada da kara kara kara kara kara kara kar		2/13	terreta - decorder - the off an effective	6/8
-	Slartup and Testing	40 days	Mon 6/11/12	Fri 8/3/12	-			0-0-1			
10 23	Startup	1 mon	Mon 6/11/12	Fri 7/6/12							11 2.7/8
1					4 1						7/9 2000 8/3
23	Testing	1 mon	Mon 7/9/12	Fn 8/3/12							118 2000 613
-	Taok Minipine		Rolad	Up Task c		Rolled Up Baseline Split	Project Summary				
intect. WIP I	Design Schedule	0		Up Minstone 4		Rolled Lip Baseline Milestone O Baseline Split	Group By Summ				
- ries 9	Baselos	Q	Baselin	e Summary 🔍 🛡		Rolled Up Progress External Tasks	Deatline	÷			
						Pege 2					AEC

Copy of document found at www.NoNewWipTax.com

TO: BOARD OF DIRECTORS

FROM: DON SPAGNOLO

DATE: JUNE 16, 2010

AGENDA ITEM C-2 JUNE 23, 2010

MONTHLY SUPERINTENDENT UPDATE

ITEM

NCSD Facilites Superintendent Tina Grietens re Update recent Operations Activities [NO ACTION REQUESTED].

BACKGROUND

Tina Grietens is scheduled to summarize the attached outline.

RECOMMENDATION

Staff recommends that your Honorable Board receive the presentations and ask questions as appropriate.

ATTACHMENTS

Operations Report

NIPOMO COMMUNITY

BOARD MEMBERS JAMES HARRISON, PRESIDENT LARRY VIERHEILIG, VICE PRESIDENT ED EBY, DIRECTOR MIKE WINN, DIRECTOR BILL NELSON, DIRECTOR



SERVICES DISTRICT

STAFF DON SPAGNOLO, P.E., GENERAL MANAGER LISA BOGNUDA, ASSISTANT GENERAL MANAGER JON SEITZ, GENERAL COUNSEL PETER SEVCIK, P.E., DISTRICT ENGINEER

148 SOUTH WILSON STREET POST OFFICE BOX 326 NIPOMO, CA 93444 - 0326 (805) 929-1133 FAX (805) 929-1932 Website address: NCSD.CA.GOV

TO: DON SPAGNOLO, P.E., GENERAL MANAGER

FROM: TINA GRIETENS, UTILITY SUPERINTENDENT

DATE: JUNE 17, 2010

SUBJECT: UTILITY DIVISION UPDATE FOR MAY 20, 2010 - JUNE 17, 2010

Southland Wastewater Plant and Utility Yard

- Utility equipment storage building contract awarded
- Lab instrument deliveries received
- Effluent water quality improving

Collection system

- Vac-Con: cleaning sewer lines, training with City of SLO crew
- Replaced level transducer at Tefft Lift Station
- Connected SCADA alarm circuit for Maria Vista Lift Station generator
- Installation of float switches at Misty Glen Lift station

Distribution System

- Via Concha well update
- Quad tank rehabilitation progressing
- Sundale well project complete; emergency standby generator training held
- Manual transfer switch installed at Eureka well for standby generator
- Electrical panel maintenance at wells

Maintenance

- Annual generator maintenance performed
- String trimming weeds at District Facilities
- Angle stop and meter replacements, fire hydrant painting, dead end water lines flushed
- Security fence and gate repairs, various facilities

Compliance

• Annual Water Report preparation to CDPH; preparing reports for WWTP

Other

- Working with District Engineer on District Projects
- Fire flow meter reading initiated
- Blacklake resident called to commend the crew for good work repairing leak on Barberry
- One operator passed D3, and one passed D1 Distribution Certification Exam through CDPH
 Copy of document found at www.NoNewWipTax.com

TO: BOARD OF DIRECTORS

DON SPAGNOLO

EDOM

FROM:

DATE: JUNE 18, 2010



CONSENT AGENDA

The following items are considered routine and non-controversial by staff and may be approved by one motion if no member of the Board wishes an item be removed. If discussion is desired, the item will be removed from the Consent Agenda and will be considered separately.

Questions or clarification may be made by the Board members without removal from the Consent Agenda.

- D-1) APPROVE WARRANTS [RECOMMEND APPROVAL]
- D-2) APPROVE BOARD MEETING MINUTES [RECOMMEND APPROVAL] Approve Minutes of June 9, 2010

T:\BOARD MATTERS\BOARD MEETINGS\BOARD LETTER\2010\CONSENT AGENDA\06-23-10 CONSENT.DOC

TO: BOARD OF DIRECTORS

FROM: DON SPAGNOLO

DATE: JUNE 18, 2010



TOTAL COMPUTER CHECKS \$222,168.07

HAND WRITTEN CHECKS

<u>HAN</u>	DWRIT	IENC	HECK5				~	2,100.01
6-08 06-2 VOIE		20133 20134	US BANK BUD KELLEY CONSTRUC		PPLIES I DEPOSIT RE	FUND TR 26	63	\$712.54 \$1646.88
CON	IPUTER	GENE	RATED CHECKS					
18093	06/11/10	EMP01	EMPLOYMENT DEVELOP DEPT	1398.83	.00	1398.83	B00608	STATE INCOME TAX
18094	06/11/10	MID01	RABOBANK-PAYROLL TAX DEPO	3726.78 623.14 1010.36	.00 .00 .00	3726.78 623.14 1010.36	B00608 1B00608 2B00608	FEDERAL INCOME TAX FICA MEDICARE (FICA)
			- Check Total	5360.28	.00	5360.28		
18095	06/11/10	MID02	RABOBANK-DIRECT DEPOSIT	29653.15	.00	29653.15	B00608	NET PAY
18096	06/11/10	PER01	PERS RETIREMENT	8306.95	.00	8306.95	B00608	PERS PAYROLL REMITTANCE
18097	06/11/10	STA01	ING-PERS 457 DEFERRED COM	1125.00	.00	1125.00	B00608	457 DEFERRED COMP
018098	06/23/10	ABA01	ABALONE COAST BACTERIOLOG	20.00 124.00 176.00 20.00 20.00	.00 .00 .00	20.00 124.00 176.00 20.00 20.00	10-1292 10-1293 10-1294 10-1307 10-1318	BL WWTF LAB BL WWTF LAB SOUTHLAND WWTF LAB BL WWTF LAB BL WWTF LAB
			Check Total:	360.00	.00	360.00		
018099	06/23/10	AEC01	AECOM USA INC	9871.73 172.80 172.80 1417.50 6671.70	.00 .00 .00 .00	9871.73 172.80 172.80 1417.50 6671.70	7080410 7080411 7080414 7080419 7080466	WATERLINE INTERTIE DESIGN SEWER SCADA UPGRADE WATER SCADA UPGRADE PCI-KENGEL CO 06-0225 SOUTHLAND WWTF UPGRADE
			- Check Total	18306.53	.00	18306.53		
018100	06/23/10	AME02	AMERICAN INDUSTRIAL SUPPL	1114.54	.00	1114.54	0209550	WIRE ROPE/CABLE
018101	06/23/10	AME03	AMERI PRIDE	139.80 115.75	.00 .00	139.80 115.75	100270 105872	UNIFORMS ETC UNIFORMS
			Check Total:	255.55	.00	255.55		
018102	06/23/10	ATT01	AT&T/MCI	185,28	.00	185.28	1413801	PHONES
018103	06/23/10	BOB01	BOB'S RUBBER STAMPS	43,50	.00	43.50	34429	DESK SIGNS
018104	06/23/10	BOI01	BOILER AND STEAM PARTS, I	1257.10	.00	1257.10	103918	ELECTRIC COMPONETS
018105	06/23/10	BRE02	BRENNTAG PACIFIC INC.	676.63 676.63	.00	676.63 676.63		SODIUM HYPOCHLORITE SODIUM HYPOCHLORITE
			Check Total:	1353.26	.00	1353.26		
018106	06/23/10	CAL03	CALIFORNIA ELECTRIC SUPPL	331.69 64.95 374.22 50.60 117.70	.00 .00 .00 .00	331.69 64.95 374.22 50.60 117.70	412246 412598 412816 413402 413405	AEATOR SUPPORTS HOUR METER MISTY GLEN L/S PARTS MARIA VISTA L/S MISTY GLEN L/S
			Check Total:	939.16	.00	939.16		
018107	06/23/10	CAN02	CANNON ASSOCIATES	530.00 281.25 3212.35 3730.99 965.00 1369.76 330.00 6413.75 1628.75	00 00 00 00 00 00 00	530.00 281.25 3212.35 3730.99 965.00 1369.76 330.00 6413.75 1628.75	48671 48803 48805 48806 48816 48817 48818 48834 48834	SCADA MAINT SUNDALE CM WILLOW RD EXTENSION PHASE WILLOW RD EXTENSION PHASE CONNECT SYSTEM PSI SUNDALE WELL HMI TEFFT ST L/S REPAIR QUAD TANK SITING STUDY SOUTHLAND WWTF PEER REVIE
			Check Total:	18461.85	.00	18461.85		
018108	06/23/10	COR02	CORRPRO COMPANIES, INC.	1600.00	.00	1600.00	JI177767	CATHODIC PROT REMOVAL-TAN
018109	06/23/10	DFK01	DFK SOLUTIONS GROUP, LLC	350.00	.00	350.00	1118	SAFETY SUBSCRIPTION

Copy of document found at www.NoNewWipTax.com

T:\FINANCE\WARRANTS 2010\W 06-23-10.DOC

NIPOMO COMMUNITY SERVICES DISTRICT WARRANTS JUNE 18, 2010

AGENDA ITEM D-1 JUNE 23, 2010 PAGE TWO

018110	06/23/10	EBY01	EBY, ED	100.00	.00	100.00	062310	BOARD MEETING 6-23-10
018111	06/23/10	FAR01	FARM SUPPLY COMPANY	143.96	.00	143.96	MAY 2010	OPERATING SUPPLIES
018112	06/23/10	FIS02	FISHER SCIENTIFIC	5359.90 4086.99 267.05		5359.90 4086.99 267.05	1293699 4204295 4331657	AUTOCLAVE LAB EQUIPMENT LAB EQUIPMENT LAB EQUIPMENT
				3916.80	.00	3916.80	8046440	INCUBATOR LAB EQUIPMENT
			Check Total:	13630.74	.00	13630.74		
018113	06/23/10	FUG01	FUGRO WEST, INC.	48696.36	.00	48696.36	3596.5.17	SOUTHLAND EXPANSION
018114	06/23/10	HAM02	HAMNER JEWELL & ASSOCIATE	1893.75	.00	1893.75	4901	WATERLINE INTERTIE SUPPOR
018115	06/23/10	HAR02	HARRISON, JAMES	100,00	.00	100.00	062310	BOARD MEETING 6-23-10
018116	06/23/10	IR001	IRON MOUNTAIN RECORDS MGT	32.26	.00	32.26	BZS1201	SHREDDING SERVICE
018117	06/23/10	KIN03	KINEQUIP INC	867.17	.00	867.17	0140984	LEVEL GUARD
018118	06/23/10	LIN02	LINC DELIVERY	231.00	.00	231.00	MAY 2010	MAY DELIVER
018119	06/23/10	MCR01	MCR TECHNOLOGIES, INC.	2591.29	.00	2591.29	20879	TRANSDUCER
018120	06/23/10	MIN02	MINER'S ACE HARDWARE	534.10	.00	534.10	MAY 2010	OPERATING SUPPLIES
018121	06/23/10	MNS01	MNS ENGINEERS INC	2325.00	.00	2325.00	59692	90% DESIGN REVIEW
018122	06/23/10	MUL01	MULLAHEY FORD	409.47	.00	409.47	206994	TRUCK REPAIRS
018123	06/23/10	NEL01	NELSON, WILLIAM J	100.00	.00	100.00	062310	BOARD MEETING 6-23-10
018124	06/23/10	QUI04	QUINN POWER SYSTEMS	1071.87 1271.91 991.60 1107.16 1146.77 1038.75 1767.05	.00 .00 .00 .00 .00 .00	1071.87 1271.91 991.60 1107.16 1146.77 1038.75 1767.05	4569 4570 4571 4572 4573 4573 4574 4575	MAIRA VISTA L/S SOUTHLAND WWTP GENERATOR GENERATOR MAINT SHOP GENERATOR MAINT TEFFT ST L/S GENERATOR MA GENERATOR REPAIR BL BOOSTER GENERATOR MAIN
			Check Total:	8395.11	.00	8395.11		
018125	06/23/10	RAB02	RABOBANK PETTY CASH	20.08 170.22	.00 .00	20.08 170.22	1 2	POSTAGE SUPPLIES
			Check Total:	190.30	.00	190.30		
018126	06/23/10	RIC01	RICHARDS, WATSON, GERSHON	3147.50	.00	3147.50	171944	WATER RIGHTS ADJUDICATION
018127	06/23/10	SAN04	SANTA MARIA TIMES	45.50 299.25 141.68 190.96	.00 .00 .00	45.50 299.25 141.68 190.96	145113 145114 145115 145116	BL STREET LIGHTING AD LANDSCAPE MAINT AD PUBLIC NOTICE-BUDGET SOLID WASTE AD
			Check Total	677.39	.00	677.39		
018128	06/23/10	SAN09	SAN LUIS MAILING SERVICE	135.92 55.06 225.72 657.02	.00 .00 .00 .00	135.92 55.06 225.72 657.02	212384 212311M 212311P 212384P	MAIL UTILITY BILLS MAILING LATE NOTICES POSTAGE LATE NOTICES POSTAGE FOR UTILITY BILLS
			Check Total:	1073.72	.00	1073.72		
018129	06/23/10	SLO01	SAN LUIS OBISPO COUNTY	454.08 10490.25	.00	454.08 10490.25	60 252	MOU-PER REIMBURSEMENT AGR MOU-PER REIMBURSEMENT AGR
			Check Total:	10944.33	.00	10944.33		
018130	06/23/10	SL008	SAN LUIS OBISPO COUNTY	990.00	.00	990.00	B00614	UTILITY BLANKET ENCROACHM
018131	06/23/10	TAF01	TAFT ELECTRIC	950.00 4779.00 1567.50 760.00 285.00	.00 .00 .00 .00	950.00 4779.00 1567.50 760.00 285.00	30617 30646 306171 30617J 30617K	ELECTRICAL PANELS SUNDALE WELL BLDG WIRING ELECTRICAL PANELS WELL MAINTENANCE WELL MAINTENANCE
			Check Total:	8341.50	.00	8341.50		
018132	06/23/10	TEL01	TELEDYNE	6886.36	.00	6886.36	926529	SEWER SAMPLER
018133	06/23/10	TIT01	TITAN INDUSTRIAL & SAFETY	155,45	.00	155.45	1041282	TANK TRUCK HOSE
018134	06/23/10	USA01	USA BLUEBOOK	777.56 140.99 189.14	.00 .00 .00	777.56 140.99 189.14	157952 157954 158562	LEVEL TRANSMITTER PROCESS GAUGE SEWER SPOON
			Check Total:	1107.69	.00	1107.69		

Copy of document found at www.NoNewWipTax.com

T:\FINANCE\WARRANTS 2010\W 06-23-10.DOC

NIPOMO COMMUNITY SERVICES DISTRICT WARRANTS JUNE 18, 2010



018135	06/23/10	VIE01	VIERHEILIG, LARRY	100.00	.00	100.00	062310	BOARD MEETING 6-23-10
018136	06/23/10	WAL01	WALLACE GROUP	615.50 1885.00 4176.00 746.01	.00 .00 .00	615.50 1885.00 4176.00 746.01	29992 30017 30018 30044	PEER REVIEW PANEL GIS MAINT PHASE 4 GIS MAINT PHASE 3 INTERTIE ASSESSMENT DISTR
			Check Total:	7422.51	.00	7422.51		
018137	06/23/10	WIN01	WINN, MICHAEL	100.00	.00	100.00	062310	BOARD MEETING 6-23-10
018138	06/23/10	W0001	DOUGLAS WOOD & ASSOCIATES	3925.00	.00	3925.00	10	SOUTHLAND WWTF UPGRADE
018139	06/23/10	WSC01	WSC	6985.13	.00	6985.13	0130	URBAN WATER MGMT PLAN UPD

NIPOMO COMMUNITY SERVICES DISTRICT



Celebrating 45 Years of Service 1965 - 2010

DRAFT MINUTES

JUNE 9, 2010 AT 9:00 A.M.

BOARD ROOM 148 SOUTH WILSON STREET, NIPOMO, CA

BOARD of DIRECTORS

JAMES HARRISON, PRESIDENT LARRY VIERHEILIG, VICE PRESIDENT MICHAEL WINN, DIRECTOR ED EBY, DIRECTOR BILL NELSON, DIRECTOR

PRINCIPAL STAFF

DON SPAGNOLO, P.E., GENERAL MANAGER LISA BOGNUDA, ASSIST. GENERAL MANAGER PETER SEVCIK, P.E. DISTRICT ENGINEER JON SEITZ, GENERAL COUNSEL

Mission Statement: The Nipomo Community Services District's mission is to provide its customers with reliable, quality, and cost-effective services now and in the future.

A. CALL TO ORDER AND FLAG SALUTE

President Harrison called the meeting of the June 9, 2010 Regular Meeting of the Nipomo Community Services District to order at 9:00 a.m. and led the flag salute.

B. ROLL CALL At Roll Call all director

At Roll Call, all directors were present.

- C. PRESENTATIONS AND PUBLIC COMMENT
 - C-1) SHERIFF COMMANDER Update re: South County Law Enforcement Activities

The Commander was unable to attend the meeting

C-2) CAL FIRE BATTALION CHIEF BILL FISHER Update re: South County Cal Fire Activities

> Battalion Chief Bill Fisher gave an update and reviewed the activity report for May 2010. In May 2010, Nipomo Station #20 had a total of 98 calls: 12 fire calls, 9 vehicle accidents, 59 medical aids and 18 other calls. Mesa Station #22 had a total of 50 calls: 7 fire calls, 9 vehicle accidents, 21 medical aids and 13 other calls. Full fire season staffing will begin on June 15. The Chipping Program has been successful.

The Board thanked Battalion Chief Fisher for the report.

C-3) MIKE NUNLEY OF AECOM Update re: Southland Wastewater Treatment Plant Upgrade

Mike Nunley, AECOM Engineering Project Manager, reviewed the report in the Board packet and answered questions from the Board. The Board thanked Mr. Nunley for the report.

C-4) NCSD DISTRICT ENGINEER PETER SEVCIK Update re: Recent Activities

> Peter Sevcik, District Engineer, reviewed the report as presented in the Board Packet. Mr. Sevcik was pleased to announce that Sundale Well is operational and has been removed from the list of active projects.

The Board thanked Mr. Sevcik for the report.

C-5) DIRECTORS' ANNOUNCEMENTS OF DISTRICT & COMMUNITY INTEREST Receive Announcements from Directors Items of District & Community Interest

Director Winn

The Board of Supervisors approved the Resource Management System Annual Report yesterday and there is no change for the Nipomo Mesa Water Conservation Area (NMWCA). It will remain at a Level 3 Severity. They also received a report on Workforce Housing, which downplayed water supplies.

Director Eby

The June 17 LAFCO meeting has been canceled. LAFCO is waiting for the negotiations between the County and NCSD on the MOA to be completed.

There will be a Town Hall meeting on June 17 at 6:00 p.m. at Nipomo High School regarding the Willow Road project.

Director Vierheilig

On June 17 there will be a dinner forum in San Luis Obispo regarding climate change. He doesn't have any other details at this time.

Director Nelson

The BLMA has hired The Wallace Group to determine who owns the common areas in Blacklake.

C-6) PUBLIC COMMENT ON ITEMS NOT ON AGENDA There was no public comment.

THE

D. CONSENT AGENDA

- D-1) APPROVE WARRANTS
- D-2) APPROVE BOARD MEETING MINUTES Approve Minutes of May 26, 2010

Upon motion by Director Eby and seconded by Director Vierheilig, the Board unanimously approved the Consent Agenda with one minor correction to the Minutes. There was no public comment. Vote 5-0.

YES VOTES	NO VOTES	ABSENT
Directors Eby, Vierheilig, Nelson, Winn, and Harrison	None	None

E. ADMINISTRATIVE ITEMS

E-1) INTRODUCE, EDIT & READ BY TITLE ORDINANCE PROVIDING FOR PHASING OF CAPACITY CHARGE PAYMENTS [COMPLETE 1ST READING & SET SECOND READING]

Don Spagnolo, General Manager, introduced the item. Director Vierheilig requested the wording be changed from "dedicate water and sewer improvements..." to "dedicate <u>any</u> water and sewer improvements..." throughout the Ordinance. Director Eby asked about the sunset clause in Section H. Director Winn requested a change in the location of the prepositional phrase in Section 11.

Upon motion of Director Winn and seconded by Director Vierhehilig, the Board of Directors moved to read the Ordinance, as amended, in title only. There was no public comment. Vote 4-1.

YES VOTES	NO VOTES	ABSENT
Directors Winn, Vierheilig, Nelson and Harrison	Director Eby	None

Upon motion of Director Winn and seconded by Director Vierheilig, the Board of Directors moved to set the second reading and adoption for June 23, 2010. There was

no public comment. Vote 4-1.

YES VOTES	NO VOTES	ABSENT
Directors Winn, Vierheilig, Nelson and Harrison	Director Eby	None

E-2) PUBLIC HEARING – AUTHORIZE RECORDATION OF TAX LIENS FOR PROPERTIES IN ARREARS IN PAYMENT OF SOLID WASTE FEES [CONDUCT HEARING AND CONFIRM OR AMEND GENERAL MANAGER'S REPORT]

Lisa Bognuda, Finance Director, introduced the item. President Harrison opened the Public Hearing.

<u>Michael Cook, 672 Story</u>, stated he does not understand why NCSD has mandatory garbage collection when Golden State Water Company in Nipomo does not. He stated that he was being charged for garbage service during a time when he did not have the garbage cans. He stated that on July 15, 2007, the cans were delivered to his home. Mr. Cook stated that he is prepared to take this to small claims court.

District Legal Counsel, Jon Seitz, asked Mr. Cook if his testimony is that the \$127.20 represents the cost for service prior to him receiving the garbage cans? If so, why is \$127.20 now showing up on the tax roll? Mr. Cook did not confirm nor deny Mr. Setiz's clarification.

President Harrison closed the Public Hearing.

Upon motion of Director Eby and seconded by Director Vierheilig, the Board of Directors approved Resolution 2010-1189 and directed Staff to contact South County Sanitary to check into Mr. Cook's account. Vote 4-1.

RESOLUTION NO. 2010-1189 A RESOLUTION OF THE BOARD OF DIRECTORS OF THE NIPOMO COMMUNITY SERVICES DISTRICT CONFIRMING REPORT OF DISTRICT GENERAL MANAGER FOR UNPAID SOLID WASTE COLLECTION CHARGES

YES VOTES	NO VOTES	ABSENT
Directors Eby, Vierheilig, Nelson and Winn	Director Harrison	None

E-3) PUBLIC/PROTEST HEARING – AUTHORIZE COLLECTION OF FY 2010-11 BLACKLAKE STREET LIGHT DISTRICT ASSESSMENTS [CONDUCT PROTEST HEARING AND CONFIRM OR AMEND GENERAL MANAGER'S REPORT]

Lisa Bognuda, Finance Director, introduced the item. President Harrison opened the Public Hearing. There were no public comments.

Upon motion of Director Eby and seconded by Director Nelson, the Board of Directors unanimously approved Resolution 2010-1190. Vote 5-0.

RESOLUTION NO. 2010-1190 A RESOLUTION OF THE BOARD OF DIRECTORS OF THE NIPOMO COMMUNITY SERVICES DISTRICT PROVIDING FOR THE COLLECTION OF STREET LIGHT CHARGES ON THE SAN LUIS OBISPO COUNTY TAX ROLLS FOR MAINTENANCE AND OPERATION OF EXISTING PUBLIC STREET LIGHTS IN THE BLACKLAKE VILLAGE

YES VOTES	NO VOTES	ABSENT
Directors Eby, Nelson, Vierheilig, Winn and Harrison	None	None

E-4) PUBLIC/PROTEST HEARING – AUTHORIZE COLLECTION OF FY 2010-11 LANDSCAPE MAINTENANCE ZONE #1 ASSESSMENTS [CONDUCT PROTEST HEARING AND CONFIRM OR AMEND GENERAL MANAGER'S REPORT]

Lisa Bognuda, Finance Director, introduced the item. President Harrison opened the Public Hearing. There were no public comments.

Upon motion of Director Eby and seconded by Director Winn, the Board of Directors unanimously approved Resolution 2010-1191. Vote 5-0.

RESOLUTION NO. 2010-1191 A RESOLUTION OF THE BOARD OF DIRECTORS OF THE NIPOMO COMMUNITY SERVICES DISTRICT ORDERING THE LEVY AND COLLECTION OF ASSESSMENTS FOR THE NIPOMO COMMUNITY SERVICES DISTRICT STREET LANDSCAPE MAINTENANCE DISTRICT NO. 1 FOR FISCAL YEAR 2010-2011

YES VOTES	NO VOTES	ABSENT
Directors Eby, Winn, Nelson, Vierheilig and Harrison	None	None

E-5) PUBLIC HEARING – REVIEW FY 2010-11 BUDGET [ORDER EDITS FOR CONSIDERATION AND ADOPTION OF BUDGET AT 6/23/10 MEETING]

Lisa Bognuda, Finance Director, introduced the item. Ms. Bognuda noted one correction to page 2 of the Staff Report.

There were no public comments.

Upon motion of Director Vierheilig and seconded by Director Winn, the Board of Directors unanimously approved setting June 23, 2010 for the adoption of the Budget. Vote 5-0.

The Board of Directors directed Staff to review the uses of the Solid Waste Fund cash reserves and report back to the Board of Directors.

YES VOTES	NO VOTES	ABSENT
Directors Vierheilig, Winn, Nelson, Eby and Harrison	None	None

The Board of Directors commended Ms. Bognuda for preparing a very good budget document.

E-6) AWARD CONTRACT FOR SHOP STORAGE BUILDING [REVIEW STAFF RECOMMENDATION, AWARD CONTRACT]

Don Spagnolo, General Manager, introduced the item. Director Winn was concerned about the public notice of the RFP and the lack of ventilation and hand-washing facilities in the building.

There were no public comments.

Upon motion of Director Vierheilig and seconded by Director Nelson, the Board of Directors approved awarding the bid to PWS Inc. for \$86,360 and authorized the General Manager to execute the agreement and to authorize the Change Orders up to \$5,000 with an aggregate Change Order total not-to-exceed \$10,000. Vote 4-1.

YES VOTES	NO VOTES	ABSENT
Directors Vierheilig, Nelson, Eby and Harrison	Director Winn	None

F MANAGER'S REPORT

Don Spagnolo, General Manager, reviewed the Manager's Report as presented in the Board Packet and answered questions from the Board. The Board of Directors discussed the Memorandum of Agreement between the NCSD and the County of San Luis Obispo regarding the NCSD's Sphere of Influence. This item will be placed on the next agenda. There was no public comment.

G. COMMITTEE REPORT

May 17, 2010 Southland Upgrade Committee May 24, 2010 WIP Committee

There is no Committee Report. There was no public comment.

H. DIRECTORS' REQUESTS TO STAFF AND SUPPLEMENTAL REPORTS

Director Winn asked when the Public Outreach Ad Hoc Committee will meet. Director Eby asked about the UWMP milestones.

I. CLOSES SESSION ANNOUNCEMENTS

Jon Seitz, District Legal Counsel, announced the following items to be considered during Closed Session:

- 1. CONFERENCE WITH DISTRICT LEGAL COUNSEL RE: PENDING LITIGATION PURSUANT TO GC §54956.9 SMVWCD VS. NCSD (SANTA CLARA COUNTY CASE NO. CV 770214, SIXTH APPELLATE COURT CASE NO. H032750 AND ALL CONSOLIDATED CASES).
- CONFERENCE WITH LEGAL COUNSEL PENDING LITIGATION GC§54956.9 MARIA VISTA VS. NCSD (CASE NO. CV 040877), MARIA VISTA VS. NCSD (CASE NO. CV 061079), AND MARIA VISTA VS. LINDA VISTA FARMS, NCSD ET AL. (CASE NO. CV 040150);
- CONFERENCE WITH LEGAL COUNSEL RE: PENDING LITIGATION PURSUANT TO GC SECTION 54956.9; NCSD VS. COUNTY SLO, ET AL. (CASE #CV090010)
- 4. ANNUAL PERFORMANCE REVIEW OF DISTRICT LEGAL COUNSEL PERSUANT TO GOVERNMENT CODE SECTION 54957
- 5. INITIATION OF LITIGATION PURSUANT TO GOVERNMENT CODE SECTION 54956 (ONE CASE)
- J. PUBLIC COMMENT ON CLOSED SESSION ITEMS

There was no public present to comment.

K. ADJOURN TO CLOSED SESSION

President Harrison adjourned the meeting to Closed Session at 12:00 p.m.

L. OPEN SESSION

ANNOUNCEMENT OF ACTIONS, IF ANY, TAKEN IN CLOSED SESSION The Board came back into Open Session at 2:08 p.m. There was no audience present. There was no reportable action.

ADJOURN

President Harrison adjourned the meeting at 2:09 p.m.

Next Regular Board Meeting is June 23, 2010

MINUTES SUBJECT TO BOARD APPROVAL Copy of document found at www.NoivewWipTax.com