

# NIPOMO COMMUNITY SERVICES DISTRICT

148 SOUTH WILSON STREET POST OFFICE BOX 326 NIPOMO, CA 93444 - 0326 (805) 929-1133 FAX (805) 929-1932 Web site address www.ncsd.ca.gov

## MEMORANDUM

TO: LISA BOGNUDA, ACTING GENERAL MANAGER

FROM: PETER V. SEVCIK, P.E., DISTRICT ENGINEER 8US

DATE: NOVEMBER 13, 2009

RE: DISTRICT ENGINEER ACTIVITIES UPDATE

### Santa Maria Waterline Intertie Project

- Worked with City of Santa Maria staff to finalize Water Supply Agreement that was approved by the Board on October 28, 2009 and that will be considered by City of Santa Maria City Council on December 1, 2009
- o Met with AECOM to discuss controls and instrumentation design
- Reviewing 90% submittal for Nipomo Area Pipeline Improvements (Bid Package #2)
- Reviewed proposed easement documents
- Assisted General Manager with Committee meeting

### Southland WWTF Upgrade

- Reviewing TM #1 Operations During Construction
- Overseeing Fugro's investigation of Pasquini property
- Assisting with environmental review process
- o Biosolids removal and disposal project completed

### Willow Road Waterline Extension Phase 1 Project

- o County bidding of project delayed to January, 2010
- Willow Road Waterline Extension Phase 2 Project
  - Waiting for County review of 35% design
- Water and Sewer Master Plan Implementation
  - Misty Glen Connection Project pre-construction activities in progress
  - o Documenting existing SCADA system to prepare for upgrade design
- Safety Program
  - Conducted safety training for District operations employees on 10/15
  - Attended Emergency Operations Center training on 10/20 and 10/21
  - o Coordinated electrical safety inspection of all District facilities on 11/10
  - o Continued to monitor on-line training program for all District employees

#### District Engineer Activities Update November 13, 2009 Page 2

#### Sewer System Management Plan

 $\mathbf{x}$ 

 Developing implementation plan for recently approved Overflow Emergency Response Plan and Fats, Oils and Grease (FOG) Control Elements

#### Sundale Well

.

- New PG&E electrical service installed
- o Demolition of fire damaged building, engine, and controls completed
- o Removal of well pump completed and pump inspection completed
- Video inspection of well casing completed

#### Development Oversight

- o Tract 2663, 220 Buckhorn, Bud Kelly construction completed
- o Tract 2689, 691 W Tefft, Terry Flatley in construction
- CO 06-0225, 781 W Tefft, Bill Kengel in construction
- o Tract 2441, Grande and Blume, Gray Trust in plan review
- o Tract 2855, Juniper and Daffodil, Mid State Properties in plan review
- o Tract 2650, Via Concha and Willow, Vintage Homes in plan review
- o Continued service request, plan check and project acceptance processing

#### Other

- o Overseeing development of Triggered Source Monitoring Plan
- o Submitted monthly compliance reports for the water and wastewater systems

# NIPOMO COMMUNITY

BOARD MEMBERS JAMES HARRISON, PRESIDENT LARRY VIERHEILIG, VICE PRESIDENT ED EBY, DIRECTOR MIKE WINN, DIRECTOR BILL NELSON, DIRECTOR



# SERVICES DISTRICT

STAFF LISA BOGNUDA, INTERIM GENERAL MANAGER JON SEITZ, GENERAL COUNSEL

148 SOUTH WILSON STREET POST OFFICE BOX 326 NIPOMO, CA 93444 - 0326 (805) 929-1133 FAX (805) 929-1932 Website address: NCSD.CA.GOV

TO: LISA BOGNUDA, ACTING GENERAL MANAGER

FROM: TINA GRIETENS, UTILITY SUPERINTENDENT

DATE: NOVEMBER 10, 2009

SUBJECT: UTILITY DIVISION UPDATE FOR OCTOBER 2009

### • Southland Wastewater Plant and Utility Yard

Emergency Operations Center training given on Oct 20, 21<sup>st</sup> by Wildan Homeland Solutions Setup of EOC Facility continuing, radios ordered, antenna installation pending Biosolids removal and disposal project completed Assisted Aecom with WWTP expansion project Preventive maintenance performed on electrical control panel and generator transfer switch at WWTP

## • Collection system

Three crew members attended vacuum truck maintenance class Demonstration of sewer video equipment by Municipal Maintenance Equipment Co. Demonstration of control panels and Scada system by ITT Flytt, Inc. Inspecting manholes for future repair

## • Distribution System

Demonstration of valve exercising machine by Wachs Company Annual cathodic protection maintenance at District water tanks Relay replaced on transfer switch at Blacklake Booster generator

## • Maintenance

Air-vacs replaced, hydrant painting, numbering, blue reflectors placed for hydrant location Preventive maintenance plan implementation continues, updating forms as needed Valve exercising, angle meter stops replaced Body work repair on Toyota complete Purchase of Vacuum truck awarded

## • Compliance

Monitored laboratory results, prepared compliance reports for WWTPs

• Other

Applications period closed; interviews given for Utility Worker position Hearing tests administered to maintenance staff Attended Infrastructure Management training seminar with District Engineer